

**TENTATIVE
HOT SULPHUR SPRING LIBRARY
REMODEL SCHEDULE**

Areas of Work	Notes	Start Date	Completed
Plumbing			1/12/2018
Framing and Rough Carpentry			11/24/2017
Heat, Vent, and Air Conditioning	Reconnect ducting		12/22/2017
Insulation		1/3/2018	1/3/2018
Electrical	inspect water damage		12/22/2017
Drywall		1/5/2018	1/12/2018
Light fixtures		1/22/2018	1/26/2018
Painting		1/15/2018	1/19/2018
Floor covering- Vinyl	Cove base	1/24/2018	1/26/2018
Floor covering- Carpet		1/22/2018	1/26/2018
Cabinetry and trim work		1/29/2018	2/2/2018
Cleaning		2/5/2018	2/5/2018
Shelving		1/29/2018	2/2/2018
Stock Shelves		2/6/2018	2/8/2018
Final Set-up		2/9/2018	2/10/2018
Re-Open Celebration		2/11/2018	